

Jennifer & Barry, part 12

October 25 – November 8

Our electrician finished the electrical rough-in and the county inspector approved the electrician's work as well as our framing work.

On November 2, the transformer and the main underground electrical line were installed. We now have electricity! The following day our well subcontractor installed the main water line, pump and tank.

During the weekend of November 6, Barry and my brother, Neal installed sheetrock on the ceilings throughout the house, while I insulated all of the exterior walls.

— Jennifer

