

Jennifer & Barry, part 3

May 25-29, 2004

Barry and I put the first waterproofing coat on the foundation wall May, 25, 2004. We were hoping to finish waterproofing before framing started but it rained the rest of the week.

The treated lumber for the floor was delivered on May 28. We started framing early Saturday morning, May 29. It was a beautiful day...sunny and in the high 70's. The framing crew (group photo, left to right) consisted of my brother Kevin, Christopher (a family friend), my husband Barry and I.

It took 1-1/2 days to complete the floor framing. We will start on the kit next weekend.



— Jennifer

