

Jennifer & Barry, part 9

October 7-9, 2004

This past weekend was a very productive one. On Thursday I took a load of construction debris to the dump and sprayed insulation around the windows. Barry installed OSB over one of the faux wall panels that houses a downspout and more siding was installed. We spent most of Friday afternoon assembling the aluminum frames for the 10' sliding doors, installing shims around each door frame and cleaning up around the site. On Saturday Barry and I installed all of the 10' sliding doors. Since the house is now "weathered in" we can have all of the electrical installed. Barry will also start staying in the house during the week instead of driving back and forth to Richmond each day.

Several people interested in the LV Home have contacted me about the corner details of our siding since my last construction entry. I have included detailed photos with this entry. We chose to use a J-Channel on our corners which is an alternative that Rocio includes in her kit.

This week I will be purchasing the HVAC unit and our heating subcontractor will install the system in a week or two. Barry will be

installing more plumbing and will have the electrician start installing wire. Barry will also have the well subcontractor finish installing the pump, water bladder and pipe (from the well to the house). The siding and trim should be completed by the middle of next week.

— Jennifer





ROCIO ROMERO LLC

JENNIFER AND BARRY'S TESTIMONIAL